

SE Moberly Lane – Walton Blvd. to 28th

Project Status Update 22JUL22

Project Schedule

Design N-T-P:	15JUL21
30% Plans:	24SEP21
60% Plans:	29JUL22
90% Plans:	28OCT22
Begin Construction:	02JAN23
Planned Completion:	06NOV23



Notes

30% Plans submitted for review.

Project Contacts

City of Bentonville: Andrea Jobe, P.E.

ajobe@bentonvillear.com

Engineer: Bill Burnett, P.E.

Contractor: TBD

Action Items

- Need additional survey update for construction underway by others.
- Need additional utility locates.
- Working with ARDOT on drainage concerns at Walton Blvd.