

# SE Moberly Lane – Walton Blvd. to 28th

Project Status Update 17JUN22

## Project Schedule

Design N-T-P:	15JUL21
30% Plans:	24SEP21
60% Plans:	24JUN22
90% Plans:	23SEP22
Begin Construction:	05DEC22
Planned Completion:	06OCT23



## Notes

30% Plans submitted for review.

## Project Contacts

City of Bentonville: Andrea Jobe, P.E.

[ajobe@bentonvillear.com](mailto:ajobe@bentonvillear.com)

Engineer: Bill Burnett, P.E.

Contractor: TBD

## Action Items

- Need comments on 30% plans to proceed with 60% design.
- Need additional survey update for construction underway by others.
- Need additional utility locates.
- Working with ARDOT on drainage concerns at Walton Blvd.