

# Rainbow Curve Improvements

Project Status Update 16SEP22

## Project Schedule

Design Notice to Proceed: 15JUL21

Planning Analysis Submittal: 12DEC21

Alternate Chosen: 11MAY22

30% Plan Submittal: 08JUL22

Rev. 30% Plan Submittal: 12AUG22

60% Plan Submittal: OCT22

90% Plan Submittal: APR23

Final Plan Submittal: MAY23

Begin Construction: MAY24

End Construction: OCT25



## Notes

Revised 30% Plans Submitted 12AUG22

## Project Contacts

City of Bentonville: Jarrod Brightwell, PE  
jbrightwell@bentonvillear.com

Engineer: Jacobs Engineering Group  
Contractor: TBD

## Action Items

- City to review revised 30% plans.