

NW 8th & F St Drainage

Project Status Update 17JUNE22

Project Schedule

Design Notice to Proceed:
12July21

30% Design submitted per schedule.
Project Schedule to be updated.



Notes

30% design review meeting held 04.13.2022. Moving forward with a revised concept for storm drainage design along NW 8th St. in effort to reduce cost and impact on private property.

Project Contacts

City of Bentonville: Andrea Jobe, PE
Engineer: Kevin Beaumont
Contractor: N/A

Action Items

- Utility coordination with City and franchise utilities
- Public input planned following 60% submittal
- Meeting with City Utilities to discuss potential system upgrades in vicinity of project