

SW Gator Blvd – Morningstar to Gator

Project Status Update 17/JUNE/2022

Project Schedule

Design Notice to Proceed: 15/JUL/2021
Begin Survey Work: 30/JUL/2021
Survey Work Complete: 25/MAR/2022
30% Design Plans 09/APR/2022
Public Hearing Held 27/MAY/2022
60% Design Plans 15/JUL/2022
90% Design Plans 14/OCT/2022
Planned Const. Start Date 01/FEB/2023
Planned Completion Date 01/OCT/2023



Notes

Submitted 30% Plans to
Engineering & Etrakit

Project Contacts

City of Bentonville: Jarrod Brightwell, P.E.
jbrightwell@bentonvillear.com
Engineer: Luke Jost, P.E.
Bill Burnett, P.E.
Contractor: TBD

Action Items

- Survey Complete.
- Waiting on last of Etrakit reviews.
- Preparing 60% Plans.