

# NE J Street Interchange

Project Status Update 20 March 2023

## Project Schedule

Design Notice to Proceed:  
29 July 21

Interchange Justification Request Study NTP:  
09/23/22

Environmental – NEPA Study NTP: 09/23/22

Conceptual Plan Submittal – December, 2022

Preliminary Plan Submittal – June, 2023

Final Plan Submittal – November, 2023

Construction – Estimated to commence July, 2024



## Notes

- Conceptual Plans submitted to City on December 13<sup>th</sup>.
- Submitted revised Interstate Justification Report to ARDOT that addressed previous comments.
- Conceptual Plans submitted to ARDOT on February 15<sup>th</sup>

## Project Contacts

City of Bentonville: Jarrod Brightwell, PE

Email: [jbrightwell@bentonvillear.com](mailto:jbrightwell@bentonvillear.com)

Engineer: Garver

Contractor: TBD

## Action Items

- ☐ Continue environmental study and coordination
- ☐ City to review conceptual plans and provide any comments. Garver to address City comments.
- ☐ Coordinate geotechnical investigation, 36" water line potholing, and utility relocations after City approves conceptual design.