

# SE Moberly Lane – Walton Blvd. to 28th

Project Status Update 10MAR23

## Project Schedule

Design N-T-P:	15JUL21
30% Plans:	24SEP21
60% Plans:	28OCT22
90% Plans:	27JAN23
Begin Construction:	07AUG23
Planned Completion:	16AUG24



## Notes

90% Plans submitted for review.

## Project Contacts

City of Bentonville: Andrea Jobe, P.E.

[ajobe@bentonvillear.com](mailto:ajobe@bentonvillear.com)

Engineer: Bill Burnett, P.E.

Contractor: TBD

## Action Items

- Revise plans per BWU waterline comments
- Need comments on 90% plans.
- Coordinate with utility companies on relocation designs and easement needs.
- Prepare R/W and easement documents.