SW Gator Blvd – Morningstar to Gator

Project Status Update 24/NOV/2023

Project Schedule

Const. Start: 31/JUL/2023 Substantial Completion: 27/MAR/2024 Planned Completion: 26/APR/2024



Notes

NTP Issued for July 31st, 2023.

Project Contacts

City of Bentonville: Jarrod Brightwell, P.E. ibrightwell@bentonvillear.com

Engineer: Luke Jost, P.E.
Bill Burnett, P.E.

Contractor: Garrett Excavating

Action Items

Mass grading is completed, and contractor has box culverts installed and backfilled.

Base course is being placed and storm sewer installation continuing.

