

SW 7th and C Lateral

Project Status Update 06/JAN/2023

Project Schedule

Design Notice to Proceed: 15/JUL/2021
Begin Survey Work: 27/AUG/2021
Survey Field Work Complete: 10/SEP/2021
50% Design Plans 22/SEP/2021
Public Hearing Held 29/SEP/2021
90% Design Plans 15/OCT/2021
Planned Construction Start Date 15/JAN/2023
Planned Completion Date 30/APR/2023



Notes

Project awarded to NEC.

Project Contacts

City of Bentonville: Jarrod Brightwell, PE
jbrightwell@bentonvillear.com
Engineer: Daniel Ellis, PE
Engineer: Luke Jost, PE
Engineer: Libby Topping
Contractor: TBD

Action Items

- Awaiting signed contracts/bonds from Contractor
- Hold Pre-Construction Meeting (1/12/23)
- ADH Water improvement updates