


# Little Osage Trib 2 Phase 2

Project Status Update 29 JUL22

## Project Schedule

Design N-T-P:	29 JUL21
Original Project Plans:	2015
60% Redesign Plans:	20 JAN22
90% Plans:	04 MAR22
Begin Construction:	06 SEP22
Planned Completion:	01 SEP23



## Notes

Project Advertised for bids.

## Project Contacts

City of Bentonville: Andrea Jobe, P.E.

[ajobe@bentonvillear.com](mailto:ajobe@bentonvillear.com)

Engineer: Bill Burnett, P.E.

Contractor: TBD

## Action Items

- Awaiting ADH 2<sup>nd</sup> review / approval.
- Open Bids 08 Aug 22 and tabulate.