

# Rainbow Curve Improvements

Project Status Update 29 JUL 22

## Project Schedule

Design Notice to Proceed: 15 JUL 21

Planning Analysis Submittal: 12 DEC 21

Alternate Chosen: 11 MAY 22

30% Plan Submittal: 08 JUL 22

60% Plan Submittal: OCT 22

90% Plan Submittal: APR 23

Final Plan Submittal: MAY 23

Begin Construction: AUG 23

End Construction: JAN 25



## Notes

30% Comments Received from City

## Project Contacts

City of Bentonville: Jarrod Brightwell, PE  
jbrightwell@bentonvillear.com

Engineer: Jacobs Engineering Group  
Contractor: TBD

## Action Items

- Discuss the 30% comments with City to get some clarifications.
- Revise and resubmit 30% plans