

# Rainbow Curve Improvements

Project Status Update 15MAR23

## Project Schedule

Design Notice to Proceed: 15JUL21  
Planning Analysis Submittal: 12DEC21  
Alternate Chosen: 11MAY22  
30% Plan Submittal: 08JUL22  
Rev. 30% Plan Submittal: 12AUG22  
60% Plan Submittal: 28FEB23  
90% Plan Submittal: AUG23  
Final Plan Submittal: OCT23  
Right of Way Acquired: AUG24  
Begin Construction: OCT24  
End Construction: FEB26



## Notes

Updated OPC Submitted 14MAR23

## Project Contacts

City of Bentonville: Jarrod Brightwell, PE  
jbrightwell@bentonvillear.com  
Engineer: Jacobs Engineering Group  
Contractor: TBD

## Action Items

- City to review 60% plans.
- Jacobs to address public involvement comments.