


SW 14th & Been Intersection

Project Status Update 06MAY22

Project Schedule

Design Notice to Proceed:
27JUL21

30% Plan Submittal: 22OCT21
60% Plan Submittal: JUN22
90% Plan Submittal: AUG22
Final Plan Submittal: OCT22
Begin Construction: JAN223
End Construction: MAY23



Notes

Received 30% Comments

Project Contacts

City of Bentonville: Andrea Jobe, PE
ajobe@bentonvillear.com
Engineer: Jacobs Engineering Group
Contractor: TBD

Action Items

- Continue with the hydraulic analysis.
- Begin the pavement design.
- City to decide about the need for multiuse path or bike lane.** Answer needed before proceeding with 60% plan design.
- Discuss with City the possible impact on proposed bank parking currently under construction.** Answer needed before proceeding with 60% plan design.