

# NW 2<sup>nd</sup> & G

Project Status Update 06May22

## Project Schedule

Design Notice to Proceed:  
22JUL2021

60% design submittal scheduled for 6/15/2022.  
Construction estimated to begin early 2023, with  
completion summer 2023.



## Notes

### Project Contacts

City of Bentonville: Andrea Jobe, PE  
[ajobe@bentonvillear.com](mailto:ajobe@bentonvillear.com)  
Engineer: Eric Shelton, PE  
Contractor: NA

## Action Items

- Utility coordination underway