

SW 7th and C Lateral

Project Status Update 09/FEB/2024

Project Schedule

Construction Start: 28/AUG/2023
Planned Substantial Completion: 06/DEC/2023
Planned Completion: 29/FEB/2024

Project not anticipated to be complete on schedule. Delays encountered due to utility relocations.



Notes

Construction Underway

Project Contacts

City of Bentonville: Jarrod Brightwell, PE

jbrightwell@bentonvillear.com

Engineer: Luke Jost, PE

Contractor: NEC

Action Items

Project nearly substantially complete. Asphalt paving is the last significant task that will be completed when weather permits.