

Water Tower Rd Ph.III

Project Status Update 08OCT21

Project Schedule

Design Notice to Proceed: 08JUL21

Geotechnical investigation delayed due to permitting coordination. Sample locations established and locates are complete. Anticipate collection to begin week of 28OCT21.



Notes

Boundary resolution ongoing. Geotechnical investigation delayed due to permitting. Staking and locates underway.

Project Contacts

City of Bentonville: Andrea Jobe, P.E.
Engineer: Eric Anderson, eanderson@mce.us.com
Contractor: N/A

Action Items

- Typical section for Water Tower Road waiting on review/approval by City; submitted 08OCT21
- Property Ownership work continues, to be complete 24OCT21
- Geotechnical collection to begin in late-October; field work to be completed one week after start date; waiting on permits. Final Report revised date- 26NOV21
- 30% design started 11OCT21; Submittal 28JAN22