

# Walton & Central

Project Status Update 17Mar23

## Project Schedule

Design Notice to Proceed:  
22JUL2021

Final Roadway plans have been submitted and reviewed. Construction estimated to begin late 2023, with completion anticipated late 2024.  
Working to push up bid date.



## Notes

Final plans to BEUD expected 3/20. Final plans submitted to ARDOT for review 3/14.

## Project Contacts

City of Bentonville: Andrea Jobe, PE

[ajobe@bentonvillear.com](mailto:ajobe@bentonvillear.com)

Engineer: Reid Catt, PE

Contractor: NA

## Action Items

- ☐ Coordination with ARDOT (Central Ave. is Hwy. 72 on the west leg)
- ☐ Utility coordination
- ☐ Coordination with property owners underway