

Greenhouse Road Regional Detention Pond

Project Status Update 6MAY22

Project Schedule

Design Notice to Proceed: 21 JUL21

30% Submission, 05 NOV21
60% Submission, 11 MAR22
90% Submission, 22 APR22
CLOMR 9-12 months
Construction Tentatively Fall 2023



Notes

- Construction has started on trail designed by others

Project Contacts

City of Bentonville: Jarrod Brightwell, PE
jrbrightwell@bentonvillear.com
Engineer: CEI, Jeremy Hagerman, PE
Contractor: N/A

Action Items

- ☐ Coordination of trail designed by others into detention pond design