

Walton & Central

Project Status Update 13 Jan23

Project Schedule

Design Notice to Proceed:
22JUL2021

90% submittal scheduled for 3/1/23. Construction estimated to begin late 2023, with completion anticipated late 2024.



Notes

Property owner discussions for proposed right-of-way have begun this week.

Project Contacts

City of Bentonville: Andrea Jobe, PE

ajobe@bentonvillear.com

Engineer: Reid Catt, PE

Contractor: NA

Action Items

- Electric utility relocation design underway
- Coordination with ARDOT (Central Ave. is Hwy. 72 on the west leg)
- Utility coordination
- Easement descriptions complete; coordination with property owners to begin mid-January