Walton Blvd. & Medical Center Pkwy. Intersection Improvements Project Status Update 17MARCH2023

Project Schedule

Design Notice to Proceed: 29JUL21

Conceptual Plan Submittal: 11/12/21 Preliminary Plan Submittal: 01/31/22 Final Plan Submittal: 05/16/22 Final Plan Resubmittal: 08/02/2022

Construction estimated to commence: May 2023



Notes

No bids were received at first project bid opening.

Project Contacts

City of Bentonville: Jarrod Brightwell, PE Email: jbrightwell@bentonvillear.com Engineer: Garver

Contractor: TBD

Action Items

☐ Project re-bid opening to be held on 3/28/2023.

