

# NW 8<sup>th</sup> & F St Drainage

Project Status Update 29 JULY 22

## Project Schedule

Design Notice to Proceed:  
12 July 21

30% Design submitted per schedule.  
Project Schedule to be updated.



## Notes

30% design review meeting held 06.24.2022. Moving forward with a revised concept for storm drainage design along NW 8<sup>th</sup> St. in effort to reduce cost and impact on private property.

## Project Contacts

City of Bentonville: Andrea Jobe, PE  
Engineer: Kevin Beaumont  
Contractor: N/A

## Action Items

- Submit updated schedule
- Utility coordination with City and franchise utilities
- Public input planned following 60% submittal