

SE D Lateral, Drainage

Project Status Update 17JUNE22

Project Schedule

Design Notice to Proceed:
28JUN21

30% Design submitted per schedule, 02.04.2022.
Project Schedule to be updated.



Notes

30% design review meeting held 04.15.2022.
60% design ongoing. To coordinate with BWUD as to location of water distribution line on SE 4th St. as may impact location of proposed storm sewer.

Project Contacts

City of Bentonville: Andrea Jobe, P.E.
Engineer: Kevin Beaumont
Contractor: N/A

Action Items

- Utility coordination with City and franchise utilities
- Public input planned following 60% submittal
- Meeting with City Utilities to discuss potential system upgrades in vicinity of project