

# NW 9<sup>th</sup> and D

## Project Status Update 02DECEMBER22

### Project Schedule

Design Notice to Proceed: 28JUN22  
Submittal 1: 27AUG21  
Submittal 2: 29OCT21  
Submittal 3: 2SEP22  
Submittal 3 Re-Submittal: 16DEC22  
ADH Submittal: JAN23  
Project Bid: JAN23  
Construction Begin (75 days from Bid): APR23  
Construction End: OCT23  
Project Close Out: NOV23

### Notes

#### Project Contacts

City of Bentonville: Andrea Jobe  
(ajobe@bentonvillear.com)  
Engineer: CEI, Anna Negrete  
(anegrete@ceieng.com)  
Contractor: N/A



### Action Items

- CEI submitted recommendations to city on 3NOV22.
- CEI met with City on 21NOV22 to establish final project direction.
- CEI updating plans for Submittal 3.