

# Water Tower Rd Ph.III

Project Status Update 29APR22

## Project Schedule

Design Notice to Proceed: 08JULY22

MCE has provided an alternate alignment for City to discuss internally. City will notify engineer of preferred alignment and 60% Design period will start.



## Notes

Preliminary roadway design and review meeting conducted with City; waiting on direction for detail design

## Project Contacts

City of Bentonville: Andrea Jobe, P.E.,  
ajobe@bentonvillear.com  
Engineer: Eric Anderson, P.E.  
Contractor: N/A

## Action Items

- 30% Design- Alternate alignment exhibit- Submitted for City review
- 60% Design due to City: rescheduled tentatively- AUG22
- Meeting with City Utilities to discuss facility extensions for project-
- Utility coordination with franchise utilities
- Public input planned following 60% submittal- AUG22