

NW 8th & F St Drainage

Project Status Update 06MAY22

Project Schedule

Design Notice to Proceed:
12 July 21

30% Design submitted per schedule.
Project Schedule to be updated.



Notes

30% design review meeting held 04.13.2022. To move forward with preparing a revised concept for storm drainage design along NW 8th St. in effort to reduce cost and impact on private property. To remove sidewalks from scope of project.

Project Contacts

City of Bentonville: Andrea Jobe, PE
Engineer: Kevin Beaumont
Contractor: N/A

Action Items

- Utility coordination with City and franchise utilities
- Public input planned following 60% submittal
- Meeting with City Utilities to discuss potential system upgrades in vicinity of project