

SW Gator Blvd – Morningstar to Gator

Project Status Update 16/SEPT/2022

Project Schedule

Design Notice to Proceed: 15/JUL/2021
Begin Survey Work: 30/JUL/2021
Survey Work Complete: 25/MAR/2022
30% Design Plans 09/APR/2022
Public Hearing Held 27/MAY/2022
60% Design Plans 19/AUG/2022
90% Design Plans 14/OCT/2022
Planned Const. Start Date 01/FEB/2023
Planned Completion Date 01/OCT/2023



Notes

Working on 90% Plans.

Project Contacts

City of Bentonville: Jarrod Brightwell, P.E.

jbrightwell@bentonvillear.com

Engineer: Luke Jost, P.E.

Bill Burnett, P.E.

Contractor: TBD

Action Items

- 60% comments received. Working on 90% plans.
- Need site access for Environmental Investigation.
- Design flow control for western drainage basin.