

# SE D Lateral, Drainage

Project Status Update 16SEPT22

## Project Schedule

Design Notice to Proceed:  
28JUN21

30% Design submitted per schedule, 02.04.2022.  
Project Schedule to be updated.



## Notes

60% design submitted 02SEPT22.  
Coordinating design with adjacent CEI project.  
Coordinating non-destructive utility locations to  
determine depth of 16" water line.

## Project Contacts

City of Bentonville: Andrea Jobe, P.E.  
Engineer: Kevin Beaumont  
Contractor: N/A

## Action Items

- Submit updated schedule
- Public input planned following 60% submittal