

## Projected Schedule for Drainage Bond Projects Approved in 2021

Project (Link to Folder)	Wave	Type	Planned Public Feedback Date	Planned Construction Start Date	Planned Completion Date	Bond Budget
Little Osage Trib 2 Phase 2	1	Drainage	Completed	10/17/2022	9/17/2023	\$1,820,000
SE C Lateral	1	Drainage	Completed	10/18/2022	1/16/2023	\$432,112
SW 7th & C Lateral	1	Drainage	Completed	10/21/2022	5/5/2023	\$276,362
SW 3rd & C Laterals	1	Drainage	Completed	5/15/2023	8/18/2023	\$410,437
NW Trails End & C	1	Drainage	Completed	12/29/2022	3/29/2023	\$300,562
North 8th & Main	P	Drainage	Completed	1/1/2023	6/30/2023	\$479,421
North Main	1	Drainage	Completed	2/9/2023	4/10/2023	\$96,250
NW 2nd & G	P	Drainage	Completed	3/9/2023	9/5/2023	\$166,912
NW 4th & D	P	Drainage	Completed	3/9/2023	9/5/2023	\$213,420
SW 10 & F Collection, SW 3rd & B, and SW 6th & Glover	1	Drainage	Completed	3/1/2023	10/1/2023	\$1,967,702
NW Tiger & G	1	Drainage	Completed	6/8/2023	12/5/2023	\$397,362
SE D Lateral	1	Drainage	Completed	6/15/2023	8/24/2023	\$162,537
NW 8th & F	P	Drainage	Completed	6/30/2023	9/13/2023	\$344,025
SE 10th & C	1	Drainage	Completed	7/13/2023	4/13/2024	\$387,900
SW 2nd & O	1	Drainage	Completed	1/11/2023	7/10/2023	\$186,500
NW 9th & D	1	Drainage	Completed	1/15/2023	5/15/2023	\$4,590,000
SE Henry & F	1	Drainage	6/25/2026	2/9/2023	5/10/2023	\$382,762
Green House Road Regional Detention	P	Drainage	Completed	PAUSED	PAUSED	\$1,500,000
NW 5th & Bella Vista	P	Drainage	Completed	PAUSED	PAUSED	\$242,537
SE 6th & Main Lateral - PAUSED	P	Drainage	Completed	PAUSED	PAUSED	\$152,675
SE 7th & A Lateral	P	Drainage	Completed	PAUSED	PAUSED	\$107,500
Opal Road	P	Drainage	N/A	PAUSED	PAUSED	\$4,070,000
SE 3rd & A Included with South Main Project	S	Drainage	Completed	Started	10/1/2022	\$1,220,000