

# SE D Lateral, Drainage

Project Status Update 29 JULY 22

## Project Schedule

Design Notice to Proceed:  
28 JUN 21

30% Design submitted per schedule, 02.04.2022.  
Project Schedule to be updated.



## Notes

30% design review meeting held 06.24.2022.  
60% design progressing, incorporating City  
comments.

## Project Contacts

City of Bentonville: Andrea Jobe, P.E.  
Engineer: Kevin Beaumont  
Contractor: N/A

## Action Items

- Address City comments with 60% design
- Submit updated schedule
- Public input planned following 60% submittal