

NW 8th & F St Drainage

Project Status Update 05AUGUST22

Project Schedule

Design Notice to Proceed:
12 July 21

30% Design submitted per schedule.
Project Schedule to be updated.



Notes

30% design review meeting held 06.24.2022. Revised
30% design to be submitted by 12AUGUST22.

Project Contacts

City of Bentonville: Andrea Jobe, PE
Engineer: Kevin Beaumont
Contractor: N/A

Action Items

- Submit updated schedule
- Utility coordination with City and franchise utilities
- Public input planned following 60% submittal