

NW 9th and D

Project Status Update 9February24

Project Schedule

Construction Begin (75 days from Bid): 9OCT23

Construction End: 5JUL24

Project Close Out: 4AUG24



Notes

Project Contacts

City of Bentonville: Cody Vaughn
(cvaughn@bentonvillear.com)

Engineer: CEI, Anna Negrete
(anegrete@ceieng.com)

Contractor: Crossland Heavy

Action Items

- ☐ Phase 1 construction on-going.
- ☐ Sewer relocations underway.
- ☐ Lane closures to begin 2/5/24.
- ☐ Storm infrastructure construction beginning on Jackson Street 2/12/24.