

# Walton & Central

Project Status Update 16Sep22

## Project Schedule

Design Notice to Proceed:  
22JUL2021

60% submittal under review. Construction estimated to begin spring/summer 2023, with completion spring 2024.



## Notes

### Project Contacts

City of Bentonville: Andrea Jobe, PE  
[ajobe@bentonvillear.com](mailto:ajobe@bentonvillear.com)  
Engineer: Reid Catt, PE  
Contractor: NA

## Action Items

- Electric utility relocation design underway
- Utility coordination