

Walton & Central

Project Status Update 10Mar23

Project Schedule

Design Notice to Proceed:
22JUL2021

Final Roadway and Power Relocation plans have been submitted. Construction estimated to begin late 2023, with completion anticipated late 2024. Working to push up bid date.



Notes

BWD coordination. Scheduling potholing to confirm a waterline. Coordination with traffic and engineering.

Project Contacts

City of Bentonville: Andrea Jobe, PE
ajobe@bentonvillear.com
Engineer: Reid Catt, PE
Contractor: NA

Action Items

- Coordination with ARDOT (Central Ave. is Hwy. 72 on the west leg)
- Utility coordination
- Coordination with property owners underway