

SE D Lateral, Drainage

Project Status Update 04NOV22

Project Schedule

Design Notice to Proceed:
28JUN21

60% Design submitted.

Schedule going forward contingent upon the ability to include flow from adjoining CEI project which will require some redesign.



Notes

60% design submitted 02SEPT22.

Non-destructive utility investigation has been completed. MCE has completed a preliminary evaluated flow from adjoining CEI project and will submit findings the week of 11/11/22.

Project Contacts

City of Bentonville: Andrea Jobe, P.E.
Engineer: Kevin Beaumont
Contractor: N/A

Action Items

- Submit updated schedule once City comments have been received.
- Public input planned following 60% submittal