

Projected Schedule for Drainage Bond Projects Approved in 2021

Project (Link to Folder)	Wave	Type	Planned Public Feedback Date	Planned Construction Start Date	Planned Completion Date	Bond Budget
Green House Road Regional Detention	1	Drainage	4/21/2022	10/1/2023	2/28/2024	\$1,500,000
NW 2nd & G	1	Drainage	4/21/2022	1/14/2023	7/13/2023	\$166,912
NW 4th & D	1	Drainage	4/21/2022	1/11/2023	7/10/2023	\$213,420
SE Henry & F	1	Drainage	Completed	7/20/2022	10/15/2022	\$382,762
NW Tiger & G	1	Drainage	Completed	8/19/2022	2/15/2023	\$397,362
NW Trails End & C	1	Drainage	Completed	9/12/2022	12/11/2022	\$300,562
SW 10 & F Collection, SW 3rd & B, and SW 6th & Glover	1	Drainage	Completed	2/4/2023	8/3/2023	\$1,967,702
NW 8th & F	1	Drainage	Completed	4/6/2022	6/20/2022	\$344,025
Little Osage Trib 2 Phase 2	1	Drainage	Completed	5/15/2022	4/15/2023	\$1,820,000
Opal Road	1	Drainage	5/19/2022	2/9/2023	7/3/2024	\$4,070,000
SE 10th & C	1	Drainage	6/16/2022	2/15/2023	11/17/2023	\$387,900
SE 6th & Main Lateral	1	Drainage	Completed	7/20/2022	12/7/2022	\$152,675
SE 7th & A Lateral	1	Drainage	Completed	5/29/2022	8/27/2022	\$107,500
SE 3rd & A Included with South Main Project	1	Drainage	Completed	Started	10/1/2022	\$1,220,000
SW 2nd & O	1	Drainage	5/19/2022	1/11/2023	7/7/2023	\$186,500
SW 3rd & C Laterals	1	Drainage	Completed	7/31/2022	5/27/2022	\$410,437
North 8th & Main	1	Drainage	Completed	5/20/2022	11/16/2022	\$479,421
NW 9th & D	1	Drainage	Completed	3/7/2022	2/5/2023	\$4,590,000
SW 7th & C Lateral	1	Drainage	Completed	4/20/2022	10/7/2022	\$276,362
SE C Lateral	1	Drainage	5/19/2022	5/20/2022	8/18/2022	\$432,112
SE D Lateral	1	Drainage	4/21/2022	3/23/2022	6/1/2022	\$162,537
North Main	1	Drainage	Completed	5/29/2022	7/28/2022	\$96,250
NW 5th & Bella Vista	1	Drainage	Completed	7/20/2022	11/17/2022	\$242,537