

SW 3rd & B, SW 6th & Glover, SW 10th & F

Project Status Update 13Mar23

Project Schedule

Design Notice to Proceed:
22JUL2021

Construction tentatively estimated to begin September 2023, with completion March 2024.
Working towards earlier bid date.



Notes

Coordination with BWD regarding waterline relocation plans for ADH. Addressing comments from the final eTrakit review and making adjustments to profile in order to address a change in the 8th Street project. Submitted to ADH for review/approval of water relocations.

Project Contacts

City of Bentonville: Jarrod Brightwell, PE
jbrightwell@bentonvillear.com
Engineer: Eric Shelton, PE
Contractor: NA

Action Items

- Coordinating with franchise utilities.
- Coordinating with 8th Street project.
- ROW acquisition underway.