

SE D Lateral, Drainage

Project Status Update 06MAY22

Project Schedule

Design Notice to Proceed:
28JUN21

30% Design submitted per schedule, 02.04.2022.
Project Schedule to be updated.



Notes

30% design review meeting held 04.15.2022.
Proceeding forward with 60% design. To coordinate with BWUD as to location of water distribution line on SE 4th St. as may impact location of proposed storm sewer. Main design change is to delete sidewalks from scope of project.

Project Contacts

City of Bentonville: Andrea Jobe, P.E.
Engineer: Kevin Beaumont
Contractor: N/A

Action Items

- Utility coordination with City and franchise utilities
- Public input planned following 60% submittal
- Meeting with City Utilities to discuss potential system upgrades in vicinity of project