

# Battlefield Blvd

Project Status Update 08Sep23

## Project Schedule

Waterline relocation plans under review. 95% design submittal schedule for Nov 2023.



## Notes

Submitted 95% bridge plans and I-49 Maintenance of Traffic plans to ArDOT for review. Currently addressing comments on Maintenance of Traffic Plans. Still awaiting comments on Bridge Plans.

## Project Contacts

City of Bentonville: Cody Vaughn, PE

[cvaughn@bentonvillear.com](mailto:cvaughn@bentonvillear.com)

Engineer: Rick Herrick, PE

Contractor: NA

## Action Items

- Coordinate with MCE and ARDOT on Water Tower Rd project
- Utility coordination
- Contract amendment for utility design and other items