

# Rainbow Curve Improvements

Project Status Update 17NOV22

## Project Schedule

Design Notice to Proceed: 15JUL21

Planning Analysis Submittal: 12DEC21

Alternate Chosen: 11MAY22

30% Plan Submittal: 08JUL22

Rev. 30% Plan Submittal: 12AUG22

60% Plan Submittal: JAN23

90% Plan Submittal: MAY23

Final Plan Submittal: JUL23

Begin Construction: JUL24

End Construction: DEC25



## Notes

Public Meeting Exhibit Submitted to  
City 03NOV22

## Project Contacts

City of Bentonville: Jarrod Brightwell, PE  
jbrightwell@bentonvillear.com

Engineer: Jacobs Engineering Group

Contractor: TBD

## Action Items

- Continue 60% design.
- Research solutions to improve pedestrian safety through the intersection.