

SW Gator Blvd – Morningstar to Gator

Project Status Update 20/JAN/2023

Project Schedule

Design Notice to Proceed: 15/JUL/2021

Begin Survey Work: 30/JUL/2021

Survey Work Complete: 25/MAR/2022

30% Design Plans 09/APR/2022

Public Hearing Held 27/MAY/2022

60% Design Plans 19/AUG/2022

90% Design Plans 03/Nov/2022

Planned Const. Start Date 01/MAY/2023

Planned Completion Date 01/JAN/2024



Notes

Final Plans in production.

Project Contacts

City of Bentonville: Jarrod Brightwell, P.E.

jbrightwell@bentonvillear.com

Engineer: Luke Jost, P.E.

Bill Burnett, P.E.

Contractor: TBD

Action Items

- Finalize Plans
- Finalize ROW Documents
- USACE Permitting