

SW Gator Blvd – Morningstar to Gator

Project Status Update 06/MAY/2022

Project Schedule

Design Notice to Proceed: 15/JUL/2021
Begin Survey Work: 30/JUL/2021
Survey Work Complete: 25/MAR/2022
30% Design Plans 09/APR/2022
Public Hearing Held 27/MAY/2022
60% Design Plans 15/JUL/2022
90% Design Plans 14/OCT/2022
Planned Const. Start Date 01/FEB/2023
Planned Completion Date 01/OCT/2023



Notes

Aerial survey complete. Preliminary design underway.

Project Contacts

City of Bentonville: Jarrod Brightwell, P.E.

jbrightwell@bentonvillear.com

Engineer: Luke Jost, P.E.

Bill Burnett, P.E.

Contractor: TBD

Action Items

- Survey Complete
- Preparing 30% Design. Anticipate submitting for review May 9th.