

# SW Gator Blvd – Morningstar to Gator

Project Status Update 10/MAR/2023

## Project Schedule

Design Notice to Proceed: 15/JUL/2021

Begin Survey Work: 30/JUL/2021

Survey Work Complete: 25/MAR/2022

30% Design Plans 09/APR/2022

Public Hearing Held 27/MAY/2022

60% Design Plans 19/AUG/2022

90% Design Plans 03/NOV/2022

Planned Const. Start Date 01/MAY/2023

Planned Completion Date 01/JAN/2024



## Notes

Contractor bids received.

## Project Contacts

City of Bentonville: Jarrod Brightwell, P.E.

[jbrightwell@bentonvillear.com](mailto:jbrightwell@bentonvillear.com)

Engineer: Luke Jost, P.E.

Bill Burnett, P.E.

Contractor: TBD

## Action Items

- Acquire ROW
- City Council approval of construction contract
- USACE Permitting