

Project	Wave	Type	Planned Public Feedback Date	Planned Construction Start Date	Planned Completion Date	Bond Budget
SW Gator Boulevard - S Morningstar Rd. to SW Gator Blvd	1	Street	Completed	5/1/2023	12/29/2023	\$4,885,000
SE Walton Blvd. and SE J St. Intersection	1	Street	Completed	5/8/2023	2/2/2024	\$1,990,000
SE Walton Blvd. and SE Medical Center Pkwy. Intersection	1	Street	Completed	5/8/2023	1/23/2024	\$2,080,000
SW 28th Street - SW Featherston Rd. to SW I St	1	Street	Completed	5/13/2023	4/12/2024	\$12,260,000
Walton Blvd. and Central Ave. Intersection	1	Street	Completed	5/13/2023	4/12/2024	\$2,480,000
S Walton Blvd. and Walmart Entrance Intersection	1	Street	Completed	5/13/2023	9/1/2023	\$530,000
SW 14th St. and Been Rd.-Turnbridge Dr. Intersection	1	Street	Completed	7/20/2023	11/8/2023	\$410,000
SW Regional Airport Blvd. and SW I ST. Intersection	1	Street	Completed	8/1/2023	8/1/2024	\$8,270,000
Tiger Blvd Overpass - McCollum Dr. to NE Grammercy Rd	1	Street	Completed	8/30/2023	10/31/2024	\$12,280,000
SE Moberly Lane - SE 14th St. to SE 8th St	1	Street	Completed	9/5/2023	8/30/2024	\$5,290,000
SE Moberly Lane - SE 28th St. to SE Walton Blvd	1	Street	Completed	10/3/2023	9/27/2024	\$4,950,000
Water Tower Road - SE 6th St. to E Battlefield Blvd	1	Street	Completed	10/7/2023	10/1/2024	\$4,890,000
East Battlefield Blvd - Central to Watertower	1	Street	Completed	2/7/2024	2/1/2025	\$8,695,000
J Street Interchange - Tiger to I-49	1	Street	6/15/2023	7/1/2024	6/21/2026	\$38,200,000
Rainbow Curve Improvements	1	Street	Completed	10/1/2024	2/13/2026	\$7,280,000