

# Battlefield Blvd

Project Status Update 17Mar23

## Project Schedule

Design Notice to Proceed:  
22JUL2021

95% design submittal schedule TBD, and the 100% submittal is scheduled for 03/17/2023. Construction estimated to begin late 2023/early 2024, with completion spring 2025.



## Notes Project Contacts

Water/wastewater relocation design underway. Meeting with BWUD 3/17 to coordinate water line and sanitary relocations. Property acquisition has begun.

City of Bentonville: Andrea Jobe, PE  
[ajobe@bentonvillear.com](mailto:ajobe@bentonvillear.com)  
Engineer: Rick Herrick, PE  
Contractor: NA

## Action Items

- Coordinate with MCE and ARDOT on Water Tower Rd project.
- Coordination with ARDOT on bridge widening.
- Utility coordination