

SW 3rd & B, SW 6th & Glover, SW 10th & F

Project Status Update 17June22

Project Schedule

Design Notice to Proceed:
22JUL2021

Meeting scheduled with City 6/30.
Final design scheduled for August 2022. Construction
estimated to begin spring 2023, with completion fall
2023.



Notes

Coordination with Burns & McDonnell and City
underway; will continue with design once final
alignment and profile at 8th St is determined.

Project Contacts

City of Bentonville: Jarrod Brightwell, PE
jbrightwell@bentonvillear.com
Engineer: Eric Shelton, PE
Contractor: NA

Action Items

- Continue coordination with City and CEI
regarding tie-in at northern end of project.
- Continue coordination with Burns & McDonnell
regarding 8th Street project.
- Utility coordination