

# NW Trails End & C

Project Status Update 5Aug22

## Project Schedule

Design Notice to Proceed:  
22JUL2021

Final design scheduled to be submitted 8/8.  
Construction expected to begin fall 2022, with  
completion expected by end of year.



## Notes

Franchise utility coordination meeting scheduled for  
8/10.

## Project Contacts

City of Bentonville: Andrea Jobe, PE

[ajobe@bentonvillear.com](mailto:ajobe@bentonvillear.com)

Engineer: Aaron Boll, PE

Contractor: NA

## Action Items

- ROW appraisal underway, expected to be completed by end of August
- Utility coordination