

Water Tower Rd Ph.III

Project Status Update 10MAR23

Project Schedule

Design Notice to Proceed:
08JULY21

Bid Opening: June 2023
Construction start: July 2023
Construction end: October 2024



Notes

90% design plans submitted March 06, 2023.

Project Contacts

City of Bentonville: Andrea Jobe, P.E.,
ajobe@bentonvillear.com
Engineer: Robbie Bullis, P.E.
Contractor: N/A

Action Items

- Submit 90% cost estimate.
- Coordination with City Utilities to discuss facility relocations/adjustments for project.
- Continue utility coordination with franchise utilities