

Battlefield Blvd

Project Status Update 17 June 22

Project Schedule

Design Notice to Proceed:
22 JUL 2021

Meeting with City scheduled for 6/30. 90% design submittal scheduled for 9/23/2022. Construction estimated to begin early 2023, with completion summer 2024.



Notes

Revised 60% plans submitted 6/16 to Autodesk Docs.

Project Contacts

City of Bentonville: Andrea Jobe, PE
ajobe@bentonvillear.com
Engineer: Rick Herrick, PE
Contractor: NA

Action Items

- Coordinate with MCE and ARDOT on Water Tower Rd project.
- Coordination with ARDOT.
- Utility coordination.